AS) SBRNO-130/15-16

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No. ***First & Final***

(For Other Works)

Date. 30-7-2015

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. 132 Dated 30-7-15 Divisional / Sub Divisional

Cash Book Voucher No…….. Dated……

Schedule Docket No. Head of Account:**P-1771**

Work Code: 011-15-000003

Est.Cost: 22.00 Lakhs D.R.No. :

Name of Work (as per sanctioned estimate: **Improvements and Asphalting to Mariyamma Block Main Road and opp Church Road at Gangamma Gudi in Ward No. 11, (Kuvempunagara) Vidyaranyapura Sub Division.**

Name of Contractor and Full Address: ***Sri. B.B Umesh, Contractor, Bettahalasur (p), Bangalore North, Bangalore.***

Reference to Agreement No. **EE/BTP/BBMP/ E-PMT/10(13868)/WO/35/2015-16** Date: **22.04.2015**

Certified that the measurements were taken by me on 31/7/15 and recorded of **Pages** 260222 **to** 260239 of measurement Book No. 2603 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 31/7/15 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

ಉಪವಿಭಾಗಾಧಿಕಾರಿ ಹಾಗೂ ಸಹಾಯಕ ಆಧಿಯುಕ್ತರವರ.
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-97

II Memorandum of Payment

		Amount
1)	Total value of work done or supplies made as per account within	1ನೇ ಕಂತಿನ ಬಿಲ್ 22,57,506=00
2)	Deduct amount to be held in reserve being ……percent Rs……	IT 22575=
3)	" Balance	WCT 90300=00
4)	Deduct Payment:	LWF 2257=
a.	Amount of previous payment as in the Office Cash Book Voucher No……Dated……S.D. No…… adjusted towards cash advance recovery of	CSF 2258=
b.	Payments Now made { cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	Roy 65774=00
5)	Balance being unpaid value of work done held in reserve.	Total Ded 2,03,482=00
6)	Deduct cash advance made on the Office cash Book Voucher No…… dated……less adjustments.	ನಿವ್ವಳ ಪಾವತಿ 20,54,024=00
7)	Net amount due to or from Contractor unadjustments items.	
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	
	Total amount adjusted -	

Contractor's Signature

Received Rs…….. (in words)……

……

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands) (For use in the Office)

ಒಟ್ಟು ಪಾವತಿಯಾಗಬೇಕಾದ ಮೊತ್ತ ರೂ 22,57,506=00
ಮುಂಗಡ ಮರುವಸೂಲಾತಿ : ಇದರಲ್ಲಿ ರೂ 203482=00
20,54,024=00

Witness
1.
2.

Dated Signature of Contractor

Stamp

Paid by me by Cheque No……Dated……

Cash Rs……..

Dated……

Initials of Officer making payment **Executive Engineer**

Sl. No.		Unit	Previ Qty
1	Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	Cum	-
2	Earth work excavation by manual means in hard soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	Cum	-
3	Removing B.S Slab of Drain and stacking etc complete as per specifications and directions of engineer in charge of the work	Sqm	-
4	Refixing stone slabs of drains and pointing in C.M (1:3) etc complete as per specifications and directions of engineer in charge of the work	Sqm	-
5	Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement table 300-2 complete as per specifications. (which includes cost of gravel/murrum, watering charges & compaction by vibratory roller) etc complete as per specifications and directions of engineer in charge of the work	Cum	-
6	Providing, laying, spreading and compacting graded stone aggregate to **wet mix macadam** specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density etc complete as per specifications and directions of engineer in charge of the work	Cum	-
7	**Cleaning the existing WBM** road surface including removing of binding materials and other foreign matter with wire bushes and small picks, sweeping with brooms or soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm	-
8	**Providing and applying primer coat for surfaces of medium porosity** like cement stabilized soil base @ 1.10 Kg/Sqmt over prepared surface with S.S bitumen emulsion using bitumen tanker fitted with spray set (excluding cleaning of road surface) including cost of all material, labour HOM of machineries etc complete as per specifications and directions of engineer in charge of the work	Sqm	-
9	Providing and laying **semi dense bituminous concrete** using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem roller to achieve the desired compaction as per MORTH specifications clause No. 508 complete in all respects as per specifications. **using 100-120 TPH capacity H.M.P with sensor paver grading II (25-30mm) with 5% CRMB-55 grade,** etc complete as per specifications and directions of engineer in charge of the work	Cum	-
10	Lead for Disposal of Debris shall be payable at carriage rates by Mechanical means inlcuding loading and unloading. etc complete as per specifications and directions of engineer in charge of the work	Cum	-
	Total		

CERTIFICATE :

1. Certified that the above work done satisfactory and no materials issued from departmentally.

31/07/15

Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
	Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
Cum	-	-	479.60	80.00	38368.00	479.60	38368.00	
Cum	-	-	493.80	110.00	54318.00	493.80	54318.00	
Sqm	-	-	865.35	60.00	51921.00	865.35	51921.00	
Sqm	-	-	865.35	80.00	69228.00	865.35	69228.00	
Cum	-	-	55.35	230.00	12730.50	55.35	12730.50	
Cum	-	-	493.80	1500.00	740700.00	493.80	740700.00	
Sqm	-	-	3292.00	14.50	47734.00	3292.00	47734.00	
Sqm	-	-	3292.00	74.00	243608.00	3292.00	243608.00	
Cum	-	-	82.30	11500.00	946450.00	82.30	946450.00	
Cum	-	-	730.05	75.00	54753.75	730.05	54753.75	
					2259811.25		2259811.25	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ. ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-97